

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:59 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 360 Const Calendar Day: 434 Date: 12-Aug-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 07:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical pipe installation. Oversee painting of DIP. Misc MEP paperwork and write diaries. Updated Mechanical and Dehumidification punchlist sent to ABF, FWS and John Lyons.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Bike Path Piping 125 0-000-000.125**

Wayne Ellis and Ian Burkhart spent the shift installing the PS-3 clamps on the 2 1/2" DW line along the bikepath at approximately PP 112 moving east.



Dave Law, Jim Perry, Josh Johnson, and Tim Esquivel spent the shift installing the temporary piping from PP 9 along the bike path to the 2 1/2" DW rise from the soffit of the south side of W2E.

**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	RICARDO MALABON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	RUBEN SOTO	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Diary:**

Dispute

**DIP paint repair 002 0-IPP-EFA.045**

I talked with Rubin Soto at 1500. He said that he and Ricardo Malicon spent approximately 2 hours spot painting the third prime coat over the paint repairs on the DIP delivered to Pier 7 on 8-8-2013, then one hour applying the first finish coat of Carboline 2000 on the whole pipe after the appropriate drying time..

**CCO-335 Bid Item: 001 0-ISW-ELS.335 IERYBS Site Work**

CONCO PUMPING



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Feather, Bernard

**Diary #:** 360

**Date:** 12-Aug-2013 **Monday**

---

**Diary:**

Dispute

**IERBYS Site work**                      **001**    0-ISW-ELS.335

NRC trucking removed all the soil stockpiled from the PGE gas line excavation with the exception of 1 to 2 truckloads. Dave Del Osso indicated that he is trying to get more trucks today, but if not, the soil will be removed on 8-13-2013 early in the morning.

☐