

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 397 Const Calendar Day: 435 Date: 13-Aug-2013 Tuesday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:15 am 06:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM**Precipitation** none**Condition** Clear & SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Tuesday, August 13, 2013

The 9:00 weekly meeting that lasted until 10:45 and attended by ABF, CT, designers, Conoco, and other municipalities;

A field meeting with AT&T that was supposed to start at 13:45 did not begin until 14:00 had many attendants in regards to the switching of the transferring from the existing lines to updated ones feeding the maintenance yard and the new IERBYS building. For more information, please refer to reports by Trinh or/and Tom Shimada; Brian Peterson stated that ABF would pay for 8 new voice and data lines if CT cannot front the funds;

At 15:00, grout was delivered to the site. I took 2 pairs of samples: a 14-day & a 28-day. Slump = 9in.; Temp. = 79F; Ambient = 75F; The QC took samples as well.

The pour was complete at 15:28 and the CMU walls poured were as follow:
The full height of the 12" T6 wall; the full height of the short TD wall; the full height of the T5 wall; ¾ of wall T6;

Walls not poured at this time are: T7 & T8 + a section of the TF wall that is confined by walls T8 & T4;

Today all MCU walls east of the T4 wall were constructed to the height of 7 courses. In addition, the last CMU wall to be constructed, TG, was erected to the height of 7 courses extending beyond the T4 wall and all the way to the T2 wall; 2 courses constructed for wall T2 and one course for the CMU wall T1;

The second load of grout delivered to the job site at 16:03 with which walls T6, T8, TF, and T7 were completed in succession and finished off with the pouring of 6' by 16" of the TG wall;

Pour ended at 16:30 and the re-vibration started at 16:35 with the TG wall;

04-0120F4	Bid Item: 081	0-000-000.081	CLEAN AND PAINT CABLE SYSTEM
CERTIFIED COATINGS COMPANY			

CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 397

Date: 13-Aug-2013 Tuesday

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

R. Mezza Masonry

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: R. Mezza Masonry								
Cement Mason	Huddie	Gilberto Robles	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gyrrola	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	Mason	Clint Dossa	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Cement Mason	mason	Clint Dossa	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Huddie	Gilberto Robles	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gurrola	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

Attachment



Vibration of the Grout

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 397

Date: 13-Aug-2013

Tuesday



Slump of 9 inches



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 397

Date: 13-Aug-2013 **Tuesday**

