

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:28 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 894 Const Calendar Day: 437 Date: 15-Aug-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beams . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the ring beams . Crews had to fit & prepare the beams for the welder on the South & East tower shafts , & butterfly the edges of the beams on the west tower shaft .

In addition to that , crews had to remove the welded beams on the North tower shaft in order for Guo to work on the back of the weld .

In the afternoon , crew shad to set new planks on the platform on the South tower shaft , fit the beams & install temporary bolts

Manuel had to work with the labors on multi elevations . He had to remove the grating , wait until the labors clean the surfaces of the steel elements , place the grating back , install , & tighten the clips .

Guo had to work on the North tower shaft . He had to weld the ring beam connection between C & D beams . He had to gouge the back plate , grind , clean the weld , work with the QA & QC to MT the weld ,

Guo had to wait for the iron workers to pull the beams 0.5 meter off the tower surface , & secure them with chain falls . He started to gouge the back plate & clean the weld at 11:00 AM. He was done at 1:00 PM.

Bernie had to MT the weld . He was done at 1:30 PM. Guo started to work on the weld at 2:00 PM.

Ed & Bernie were on the site . They had to work with the welder . Check Ed 's report for the welder detailed activities .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

F 3 Surveyors came to the site at 6:50 AM. Crews had to survey to dowels on the outer walls . Crews had to set the total station & the receivers on the South side . They were done at 8:00 AM. They started to survey the lower dowels at 8:05 AM. Crews were done at 1:00 PM. They had to wrap up their equipments . Crews left at 1:15 PM.

( For CCO # 289 . For The Surveyors 7.0 Regular Hours . )

Ballard Diving divers came to the site at 7:00 AM. They had to work with the surveyors on the lower loops . Crews had to prepare their gears , air supply hoses & pump . They were done at 7:30 AM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 894

**Date:** 15-Aug-2013 Thursday

Alex was the 1st diver to put his gear on. He went into the water at 7:40 AM. He came out at 11:00 AM.

Derek was the 2nd diver to go into the water at 11:10 PM. Derek came out at 1:10 PM.

( For CCO # 289 . For The Divers 8.0 Regular Hours ) ( % CCO Work 80 % )

Ballard Divers had to wrap up their hoses . They left at 2:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

**CCO-288 Bid Item: 001 0-CGS-ELS.288 OBG Catwalk Grating Support**
**BALLARD DIVING & SALVAGE**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
*E0540562	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0450562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 894

**Date:** 15-Aug-2013 **Thursday**
**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0400562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0390562	AIR COMPRESSOR, HOSE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0380562	MARINE EQUIPMENT, DECK BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0370562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**
**F3**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b>								
Surveyor		TRAVIS TEICKET	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Surveyor		CHAD DUART	7.00	0.00	0.00	7.00		<input type="checkbox"/>