

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 895 Const Calendar Day: 438 Date: 16-Aug-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activites

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beams . They started at 7:00 AM.

Mathew & Ma had to work on the South tower shaft . Crews had to set & fit the ring beams on the C & D faces , install temporary bolts , work with Ed & Bernie on the fitting & tolerance . They started at 8:00 AM. Crews were done at 10:30 AM.

After that , crews had to work on the ring beams on the West tower shaft . Following the same procedures on the North tower shaft . Crews started at 10:45 AM. They were done at 2:00 PM.

Then , crews had to work on the shims inside the tower shafts & cells . They had to sort the shims according to their locations with the top & bottom brackets . They started at 2:10 PM.

Guo had to work on the North tower shaft . He continued to weld the ring beams . Guo had to grind , clean , heat , & weld . He started at 7:20 AM. He was done at 11:00 AM.

Guo started to grind & prepare the weld for the QA & QC to UT . He started at 11:05 AM. He was done at 1:00 PM.

Ed & Bernie had to check the weld . Bernie asked Guo for an extra pass & more cleaning . Guo was done at 4:00 PM.

After that , Guo had to wrap up & mobilize his tools , equipments, reroute the gas & power lines to work on the South tower shaft ring beams . He started at 4:10 PM.

ED & Bernie had to check the fitting & the gaps on the West & South towers connections . They approved both connections for welding . They had to UT & approve the weld on the North tower shaft They were done at 3:00 PM. Check Ed 's report for the welder detailed activities

Manuel had to work on the tower with the labors . He had to remove the grating on various elevations in order for the labors to clean the steel elements .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

F 3 Surveyors came to the site at 6:40 AM. Crews had to survey to dowels on the outer walls . Crews had to set the total station & the receivers on the South West . They were done at 7:00 AM. They started to survey the remaining top dowels at 7:05 AM. Crews were done at 9:00 PM.

After that , the surveyors had to set their equipments on the North West corner . They started to survey at 9:10 AM. Crews were done at 10:10 AM. They had to wrap up their equipments . Crews left at 10:20 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 895 **Date:** 16-Aug-2013 **Friday**

(For CCO # 289 . For the Surveyors 4.0 Regular Hours)

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

CCO-288 Bid Item: 001 0-CGS-ELS.288 OBG Catwalk Grating Support

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
*E0550562	OUTLET DISCHARGE HOSE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0540562	AIR COMPRESSOR, HOSE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0450562	MARINE EQUIPMENT, DECK BARGE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour

F3

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:								
Surveyor		CHAD DUART	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor		DANIEL CONSIDINE	4.00	0.00	0.00	4.00		<input type="checkbox"/>