

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 896 Const Calendar Day: 441 Date: 19-Aug-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam preparations . They started at 7:00 AM.

Richard , Lonny , & Manuel had to work on the skirt ring beam preparations . Crews had to work on the East & South tower shafts . They had to fit the beams on the East shaft , on C & D beams . Crews had to adjust the beams , drive wedges to align the holes , install temporary bolts , & release the chain falls . They started at 8:00 AM. Crews were done at 10:30 AM.

After that , Lonny & Manuel had to remove the bolts , grind , & clean the edges , & prepare the beams for the welders . & work with the welders on the connections .

In addition to that , Richard had to work on the West shaft ring beams . He had to bevel the outer edges of the beams . Grind , clean , heat , & weld . He started at 11:00 AM.

Wu had to weld the connection on the South shaft . He had to prepare his tools , equipments , grind , clean , heat , & weld . He started at 7:15 AM.

In addition to that , Wu had to work with the QA & QC .

Ed & Bernie had to work with the welders . Check Ed 's report for the welders detailed activities

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 896 **Date:** 19-Aug-2013 **Monday**

002295	WELDER, 600 AMP		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002294	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour					
F3								

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:								
Surveyor		DANIEL CONSIDINE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor		CHAD DUART	0.00	0.00	0.00	0.00		<input type="checkbox"/>