

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:10 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 316 Const Calendar Day: 443 Date: 21-Aug-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/Warm; Windy PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress FWS's installation of mechanical piping. Track progress of FWS dehumidification system test startup. Accompany CT traffic safety on tour of bridge to check signage. Process IERBYS backfill compaction test request with CT Richmond Lab. Arrange for hazardous soil removal at IERBYS site. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**10" DIP installation 122 0-000-000.122**

Tim Esquivel welded the modified PS-5 angles for the 10" CCSF Sewer Force Main at CB 19.

Dave Law and Narciso Biagi assisted in this operation and the the other FWS mechanical installation operations.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Bike Path Piping 126 0-000-000.126**

Rick Kiikvee and Josh Johnson installed PS-3 pipe clamps for the 2 1/2" and 4" piping along the bikepath east of PP 121.

I noted that they were installing standard high strength washers to attach the PS-3 bases to the PS-6 channels for the 4" CA line. I informed Rick K. that beveled washers are required. I inspected the previous work and noted that starting at PP 102, going east, the crew had not installed beveled washers. I informed Narciso Biagi about this and sent an email to Bill O'Sullivan and Tom Colombo.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 316

Date: 21-Aug-2013 Wednesday

### Dehumidification System 128 0-000-000.128

Steve Gwizdak's crew was in the east anchorage, north chamber with representatives of Munters to test startup of the dehumidification units. ☐

I did not talk with him, but discussed the dehumidification installation progress with Ari Landworth. He said the insulators would be coming in on 8/22 to install the insulation for the reactivation discharge ductwork at the tower head and the east anchorage. He expected that they will have a test plan by the end of week. I told him I would alert the designers and make sure they are committed to a quick turn around. Hopefully, if the penetrations are sealed into the chambers, the testing can take place next week.

I emailed Ari Konyalian, Moffett Nicol, and the DJV to inform them the plan is coming soon and that I need a quick review.

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

### Diary:

Dispute

### IERBYS Site work 001 0-BDW-EFA.321

Proxy for CCO 335 until that CCO information is in PMIV. ☐

I contacted Chris Bledsoe to arrange for contaminated soil removal following the drilling of the CIDH piles for the light poles. Chris said he would arrange to haul off between 30 and 40 yards on Monday 8/26.

At 1600, I faxed a compaction test request to the CT Richmond lab for 8/22/2013 to test the back fill around the IERBYS pavilion.

### Visitor:

Time	Name	Company	Remarks
2:30:00 PM	Ko, Michael	CALTRANS - District 4	Caltrans Traffic Safety tour of SFOBB signage
2:30:00 PM	Chan, Bao	CALTRANS - District 4	Caltrans Traffic Safety tour of SFOBB signage