

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 317 Const Calendar Day: 444 Date: 22-Aug-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 07:00 pm Break: 01:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/Warm; Windy PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly Seaferty Meeting 0800-0900. Facilitate compaction testing of IERBYS terrace backfill around foundation by Richmond Lab. Meeting with OTD group with regards to labor day paving of the toll plaza. Track progress of FWS installation of mechanical piping. Discuss insulation of east end and tower head dehumidification reactivation discharge ductwork with Bayside Insulators (sub to FWS) and Steve Gwizdak.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 125 0-000-000.125

Tim Esquivel and Josh Johnson spent half the shift working on the bike path piping.

Rick Kiikvee, and Narciso Biagi spent the shift demobilizing material and equipment off the bridge.

Tom Colombo assisted these operations as the project superintendent.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Steve Gwizdak was on site with a crew of insulators from Bay Side Insulators to insulate the reactivation air discharge ductwork on the two east anchorage units and the tower base unit. Due to complications, the crew was only able to complete the east anchorage, WB unit.

**04-0120F4 Bid Item: 129 0-000-000.129 BOOSTER PUMP STATION**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Booster Pump 129 0-000-000.129

Tim Esquivel and Josh Johnson spent the afternoon shift welding the booster pump brackets into place in



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 317

Date: 22-Aug-2013 Thursday

advance of bolting the booster pump into place.

At 1000, Tom Colombo gave me the paperwork for the threaded rods, high strength nuts, and washers for attaching the expansion tank to the sole plates. The material was inspected and I field released it after review the certifications which arrived with it.

CCO-187 **Bid Item: 001** **0-MSI-EFA.187** **MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping **001** **0-MSI-EFA.187**

☐

Over the past few weeks, Dave Law spent approximately 8 hours rotating the valve bodies of the CA valves to avoid conflict with the 12" CCSF Water Main. Rather than produce numerous extra work bills, it was agreed to charge 8 hours of his time to CCO 187 today.

CCO-321 **Bid Item: 001** **0-BDW-EFA.321** **IERBYS Building Work**

CONCO PUMPING

Diary:

Dispute

IERBYS Site work **001** **0-BDW-EFA.321**

☐

At 1050, I met with John Dobshinsky and Zantino Ochoa, of the CT Richmond Labs to discuss performing compaction testing of the backfill of the IERBYS terrace backfill around the foundation, and the surrounding sidewalk AB. At 1430, John called me to inform me the material had an average compaction of 96%.

I forwarded this information to Saman Sohielifard and Stan Ku.