

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 924 Const Calendar Day: 463 Date: 10-Sep-2013 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date:

16-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 60 - 70 4PM 70 - 80**Precipitation** 0.00"**Condition** Partly cloudyWorking Day ☐ If no, explain:**Diary:**

Dispute

Work description.

// E2 Cap Beam Shear Key Retrofit //

- ABF crews continued to work on the saddle retrofit erection beams attached to the bottom of the OBG, cut the temporary truss, etc. See Brian Wolcott's diary for ABF labor and equipment and Pamela Gagnier's diary for Concos labor and equipment.

04-0120F4 Bid Item: 045 W-HGA-SBI.045 W Line Hinge A Spherical Bushing Bearing Install

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	ZHEN LI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. FROYLAN RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	CLINTON MONTGOMERY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Attachment

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 924

Date: 10-Sep-2013

Tuesday



ABF ironworkers hoisting a support beam for the S2 Shear Key retrofit saddle erection looking south.



Platform built on the east side of the S2 Shear Key retrofit for landing saddle segments when erecting.



Temporary 2.5" anchor rod in either the S3 or S4 shear key where the permanent rod was used for testing.



ABF ironworkers hoisting a support beam for the S2 Shear Key retrofit saddle erection looking south.



Rebar dowels and PT blockouts seen on the S1 Shear Key retrofit east face looking north.