

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:22 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 915 Const Calendar Day: 463 Date: 10-Sep-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on (CCO # 98) on the skirt erection , work on the skirt ring beams , & work on (CCO # 79) on the water sump grating . They started at 7:00 AM.

Obra , Carlos , Jacob , Jonathan , Lonny , Mathew , & Rene had to work on the skirt ring beams on the East shear plate , East & South tower shaft . Crews continued to set the shims , brackets , & install the bolts . They started at 7:10 AM.

Obra , Carlos , & Lonny had to work inside the tower shafts . Crews had to set the shims , brackets , & stab the bolts . They started in the East tower shaft at 7:15 AM.

In the afternoon , The skirt North West corner & plate were delivered to the site at 12:30 PM. Obra , Carlos , Jacob , & Jonathon had to work on the skirt erections . Crews had to unload the barge & set materials on the crane barge . They started at 12:40 PM. crews were done at 1:30 PM.

After that , crews had to work on the North West corner plate. They had to hook the spreader beam to the crane , hook the plate to the spreader beam , lift & balance the plate using chain falls , set , adjust the chain falls , fly , set , adjust the plate on the top of the pedestal , place the top shims , secure it with bolts , & release the crane . They started at 1:40 PM. Crews were done at 3:10 PM.

4 of the Nelson studs on the skirt plate had to be removed in order to lower the piece in place . Earl & Paul had to get & weld 4 new studs . Joe & Bernie were on the site to work with the welders .

Then , crews had to work on the North West corner piece . Following the same procedures as on the previous plate . They started at 3:30 PM. Crews were done at 4:35 PM.

Jeffery had to operate the crane on Ringer 1 . Justin & Neil had to work on the barges & work with the other crews on the rigging .

Mathew & Rene had to work on the out side on the ring beam on the outside . Crews had to place the washers & nuts ,

Jacob & Jonathan continued to touch up the ring beam bolts . They started at 7:15 AM. Crews were done at 9:00 AM.

After that , Jonathan , Tony , & I had to test 10% of the bolts . Crews started at 9:10 AM. They were done at 9:45 AM.

Jose A & Rogelio had to work on the skirt 25 mm. rods on the top of the North East & South corner pedestals . Crews had to clean the rods , roll the nut to the top of the rods & wrap the lower portions of the rods 0.1 meters with Denso tape . Rogelio started at 7:10 AM. Jose joined him at 9:00 AM.

In addition to that , crews had to work with ABF engineer on the North side shims . They had to stack



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 915

Date: 10-Sep-2013 **Tuesday**

the skirt shims according to their locations & thickness .

Jose A Jr . continued to work on the South water sump (CCO # 79) . He had to level the bottom & the sides of the concrete , & fit the grating sections . He started at 7:15 AM. He was done at 10:00 AM.

After that , Jose Jr. Jose P. & Victor left the site to work on other activities at W - 2 .

Jose Avilos , Carlos , & Juan had to work on miscellaneous activities . Crews had to clean the top of the footing box , clean inside the tower shaft after the iron workers , work on the pedestal rods .They started at 7:15 AM.

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 078	T-L01-INE.078	Tower Lift 01 Internal Paint Tower NE
------------------	----------------------	----------------------	--

CERTIFIED COATINGS COMPANY

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
----------------	----------------------	----------------------	-----------------------

AMERICAN BRIDGE/FLUOR, A JV

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
----------------	----------------------	----------------------	----------------------------

CERTIFIED COATINGS COMPANY

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
----------------	----------------------	----------------------	----------------------------

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 915

Date: 10-Sep-2013

Tuesday

Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Equipment			Rental Company				
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
000747	Ringer No. 1 Barge						
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
						No	