

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 391 Const Calendar Day: 466 Date: 13-Sep-2013 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO Meeting 0900-1000. FWS was not at Pier 7 nor at the bridge and will not be until lane closure schedules are worked out. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

6" DIP/cable rail post interference 121 0-000-000.121



Adil Mohammed compiled a chronology of observations and measurements of the conflict between the 6" DIP and the cable rail posts.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Dehumidification System 128 0-000-000.128



Bill O'Sullivan informed me that ABF welders had installed the dehumidification unit support base for the tower base unit.

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor:	CERTIFIED COATINGS COMPANY						
Painter	JNM	RUBEN SOTO	0.00	1.50	0.00	1.50	

Dispute

**Diary:**

Dispute

DIP Painting 002 0-IPP-EFA.045



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 391

Date: 13-Sep-2013 Friday

