

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 898 Const Calendar Day: 471 Date: 18-Sep-2013 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field by ironworkers or laborers on this operation today. For the Townsend Test Rigs #1 through #4, there is no work to do for now with most cleanup work completed and the operation to add handholes in the test rigs and continue with new tests not being ready to proceed yet.

For the Townsend Test Rigs #5 through #11, the test rigs from XKT were scheduled to arrive previously, but they did not arrive as scheduled. The schedule at XKT has been delayed and the test rigs are now scheduled to arrive later this week or sometime next week.

ABF engineers Ankur Singh and Paul Fikse work part time on CCO issues in the office.

While there is no work, there is a Generator (MQ Power 25 - ABF ID 000008) and a hydraulic pump on standby idle at the work area.

