

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 231 Const Calendar Day: 472 Date: 19-Sep-2013 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector(s): Victor Altamirano

Date: 091913

Location: West of OTD building test area

Weather: Partly cloudy / 65 degrees

Field Work

Test Rigs 5 through 6 arrived today and Bob and I was made aware during the CRM. Bob and I went to take a look at the test rigs later in the day. No workers were there.

Office Work

Attended safety meeting and presented on Work Zone Safety that included a video.

Attended CRM to discuss the new details DJV had for test rigs 8 through 11. The Contractor was present. DJV new details consisted of a second steel box attached to the dead end of the test rigs. DJV indicated that the propose detail will apply to test rigs 8 through 11 and possibly 12 and 13. The decision to use the propose detail for future test rigs fall under upper management.

Workers

Iron Workers: None

Laborer: None

ABF : None

V. Altamirano Work Hours 8 hours total.

**CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods**

AMERICAN BRIDGE/FLUOR, A JV

