

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 900 Const Calendar Day: 473

Date: 20-Sep-2013 Friday

Inspector Name: Brignano, Bob

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM

12 PM

4PM

Precipitation**Condition** overcast am, partly cloudy pmWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field by ironworkers or laborers on this operation today.

For the Townsend Test Rigs #1 through #4, there is no work to do for now with most cleanup work completed and the operation to add handholes in the test rigs and continue with new tests not being ready to proceed yet.

For the Townsend Test Rigs #5 through #11, some of the test rigs and components have arrived from XKT and others are scheduled to arrive next week. There is work that ABF could do now, but they have scheduled work to begin sometime next week due to other priorities for the ironworkers.

ABF engineers Ankur Singh and Paul Fikse work part time on CCO issues in the office.

While there is no work, there is a Generator (MQ Power 25 - ABF ID 000008) and a hydraulic pump on standby idle at the work area.

