

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:29 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 175 Const Calendar Day: 473 Date: 20-Sep-2013 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast then clear, calm to lite wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO# 98**

Paint - painters finished setting up containment on E shear plate. Painters started blasting the shear plate at 0930. Painters finished blasting and painting started at about 1300. QA Stuart Ross did inspection on the blasting before painting. Painter, Luis P. did touch up/paint damage repair on the faying surface of the skirt plate (#3) on barge at 1400. Painters then did paint repair on the North shear plate at the ring beam.

Labor - Labors set up platform/scaffold inside the tower skirt at the SE corner and did house keeping/cleaning.

(Carlos M. and Jose P. on CCO 98, Jose Avalos and Rogelio R. did item work - cleaning inside tower shaft)

**Tower Activites**

2 labors did house keeping/misc cleaning inside the tower shaft (Jose Avalos, Rogelio R.)

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Woo, Laraine    **Diary #:** 175    **Date:** 20-Sep-2013    **Friday**

Painter	ANTHONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	ADILBERTO LEON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Painter	RICARDO PERZILLA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Painter	LUIS PANYAQUA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	RAFAEL SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>							
<b>Equipment ID</b>	<b>Description</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010412	Ringer No. 1 Barge					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>CCO-321      Bid Item: 001      0-BDW-EFA.321      IERBYS Building Work</b>							
AMERICAN BRIDGE/FLUOR, A JV							