

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 929 Const Calendar Day: 479 Date: 26-Sep-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 05-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on (CCO # 98) on the skirt erection , welding , & work on miscellaneous activities . They started at 7:00 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt erection . Crews had to hook the crane to the South upper center plate , fly , adjust , mark the excess steel on the both edges of the plate , fly out of the sit , set it on the barge , & release the crane . they started at 7:20 AM. Crews were done at 9:45 AM. Crews had to work with the welders on the plate . They were done at 10:00 AM.

After that , crews had to fly the painters materials from Ringer 1 & set them on a 2nd barge on the site . They started at 10:20 AM. Set planks on the West site , & prepare for the plate erection . Crews were done at 11:50 AM.

In the afternoon , crews had to work on the West center plate . Crews had to hook the crane to the spreader beam & the plate , fly , set , the plate on the shims on the top of the pedestal , install temporary bolts , & release the crane . They started at 12:40 PM. Crews were done at 2:15 PM.

After that , crews had to work on the South center upper plate . Following the same procedures as on the previous plates . They started at 3:35 PM. Crews were done at 4:15 PM. Crews had to work on miscellaneous activities on the skirt to the end of the shift . They had to install filler bolts in the lifting brackets holes on the lower skirt plates .

Jeffery had to operate Ringer 1 crane . Justin & Neil had to work on the rigging & they had to work with the erection crews .

Rick , Guowu , Kit , Ma , Paul , & Reggie had to work on the skirt seam welds , & on the skirt plates . Crews had to prepare their tools & equipments. They were done at 7:15 AM.

Rick & Reggie had to work on the skirt plates . Crews continued to work on the South West plate . They had to grind the edge of the plate . They started at 7:20 AM.

In addition to that , crews had to cut 6 mm. & grind the edges of the base plate on the West center plate . Crews were done at 10:00 AM.

After that , crews had to work on the South upper center plate . They had to cut & bevel the plate on both edges . Crews had to set the track , lay out for the cuts , set the machine , & connect the gas lines . They started at 10:20 AM. Crews were done at 3:30 PM. Rick left at 3:00 PM.

Wu had to work on the North West corner & the North center plate seam . He continued to grind the weld . He started at 7:15 AM. He was done at 12:00 PM.

In the afternoon , he joined Paul & Reggie on the skirt plates grinding the edges & work on house keeping to the end of the shift



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 929

Date: 26-Sep-2013 Thursday

Kit had to work on the East center plate & the South East plate . He had to weld the base plate . Kit had to clean , grind , heat , & weld . He started at 7:20 AM.

Paul & Ma had to work on the base plates on the South West & North West plates . Crews had to grind the base plates . They started at 7:20 AM.

In addition to that , crews had to grind the edges of the South center plate .

Simon , Tony , & Jessie were on the site . They had to work with the welders , VT , & Mt the welds . Check Simon 's report for the welders detailed activities .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JUSTIN GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 929 **Date:** 26-Sep-2013 **Thursday**

Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000747	Ringer No. 1 Barge						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>