

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:09 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 479

Date: 26-Sep-2013 Thursday

Inspector Name: Gagnier, Pamela

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break:

Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

20-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**E2 Shear Key Modifications**

Conco not on site today. Conco is waiting for delivery of complete saddle system in order to proceed with their work.

See M. Bruce diary for ABF activities and see B. Wolcott for ABF labor/equipment.

I worked 2 hours OT to cover field activities.

