

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:16 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 933 Const Calendar Day: 484 Date: 01-Oct-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Crews had to work on ( CCO # 98 ) on the skirt erection , welding , & miscellaneous activities . They started at 7:00 AM.

Obra , Carlos , Jonathan , & Rene had to work on the skirt erection on the East side . Crews had to hook the crane to the center plate , fly , set , adjust , drive drift pins to align the holes , mark the excess steel on the North side of the pate , remove the pins , fly , set the plate back on the barge , release the crane , cut , & grind the edge . They started at 7:20 AM. Crews were done at 10:00 AM. Crews could not erect the East center plate because the painters were closing the West access to the tower .

After that , Carlos & Rene continued to align the ring beam holes with the skirt holes . They had to Mag drill the holes . They started on the East ring beam at 10:30 AM. Crews were done at 5:00 PM.

Obra & Jonathan had to install & snug the bolts for the skirt upper & lower plates . Crews started on the North East plate . Then , North East corner , North center plate North West corner & plate . They started at 11:00 AM. Crews were done at 2:55 PM. Some of the holes on the North center plates are off . Crews had to Mag drill these holes to install the bolts .

Jonathan had to join Carlos & Rene on the ring beam hole alignment to the end of the shift .

Jeffery had to operate Ringer 1 crane . John & Justin had to work on the rigging & they had to work with the erection crews .

Obra , Jeffery , John , & Justin had to wrap up . They left at 3:10 PM.

Rick , Guowu , Kit , Ma , Paul , & Reggie had to work on the skirt welding . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick continued to work on the West center plate & the North West plate . He had to clean , grind , heat , & weld . He started at 7:15 AM. He was done at 11:00 AM.

After that , he had to wrap up his tools , equipments. & mobilize to work on the Electro Slag Weld . He left at 11:15 AM.

Kit had to mobilize & set his tools , equipments , reroute the power & gas line to work on the base plate weld on the West center plate & the South West plate . He started at 7:15 AM.

In addition to that , he had to clean , grind the base plate , set the back bar , & the ear plates . He was



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 933

**Date:** 01-Oct-2013 **Tuesday**

done at 10:00 AM. Kit had to clean , grind , heat , & weld the base plate . He started at 10:30 AM. to the end of the shift .

Wu continued to grind the weld on the South West plate & the West center plate . He started at 7:15 AM. He was done at 10:45 AM. Wu had to work on minor repairs with the QC . He had to fill the low spots , grind the high spots

After that , Wu had to mobilize & set his tools & reroute the power line to work on the North West plate & the West center plate weld . He was done at 11:30 AM. He started to grind at 11:35 AM.

Ma , Paul , & Reggie had to work with all crews in all areas . They had to mobilize , set , clean , & grind for Rick & Kit .

Simon & Tony were on the site . They had to work with the welders , VT , & MT the welds . Check Simon 's report for the welders detailed activities .

Jose & Rogelio had to work on house cleaning . Crews had to vacuum & clean the top of the footing box inside the skirt & the top of the concrete . They started at 7:15 AM. Crews were done at 12:00 PM.

After that , crews had to clean inside the façade boxes at 18 & 23 meters . They had to remove all the existing tools , hoses , materials , & vacuum the facades boxes . They started at 1:00 PM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 933    **Date:** 01-Oct-2013    **Tuesday**

Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
			4.00	0.00	0.00	0.00		<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000747	Ringer No. 1 Barge						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>