

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 934 Const Calendar Day: 485 Date: 02-Oct-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Crews had to work on the skirt erection , welding , & work on miscellaneous activities . They started at 7:10 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt . The beveled shims for the ring beams were delivered to the site at 10:45 AM.

Obra had to Mag drill the holes on the North center plate . He had to prepare his tools & equipments. He was done at 7:30 AM. He started to drill at 7:35 AM. He was done at 11:00 AM.

After that, he had to sort the beveled shims according to their location , Pull the shims up , & set them in place . He was done at 12:00 PM.

In the afternoon , Obra & Jacob had to work on the ring beams on the East side , North & South corners & plates . They had to remove the existing shims , place the beveled shims , & install the bolts . They started at 12:40 PM.

Jacob & Jonathan had to work on the South skirt plates . Crew shad to install the remaining bolts . They started at 7:15 AM. crews were done at 12:00 PM.

After that , Jacob joined Obra on the ring beam beveled shims to the end of the shift . Jonathan joined Carlos & Rene on the hole alignments on the ring beams to the end of the shift .

Carlos & Rene had to work on the ring beams & skirt beams hole alignments . Crews had to Mag drill the misaligned holes on the West ring beams . They started at 7:20 AM.

Jeffery had to operate Ringer 1 crane . John & Justin had to work on the rigging & they had to work with the erection crews . Crews were done at 3:00 PM they left at 3:10 PM.

Guowu , Kit , & Ma had to work on the skirt welding . Crews had to prepare their tools & equipments . They were done at 7:10 AM.

Kit continued to work on the base plate seam weld on the South West plate & the West center plate . Kit had to clean & grind the previous weld , heat , & weld . He started at 7:15 AM. He was done at 4:00 PM.

After that , Kit had to cut the back plate excess & ear plates . Ma had to work with Kit for the entire shift .

Guowu had to work on the North West plate & the West center plate . He had to grind the seam weld .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 934

**Date:** 02-Oct-2013

**Wednesday**

He started at 7:15 AM.

Simon & Tony were on the site . They had to work with the welders , VT , & MT the welds . Check Simon 's report for the welders detailed activities .

Carlos had to work on house keeping on the top of the footing box inside & outside the skirt . He had to clean , & vacuum . He started at 7:15 AM. He was done at 2:00 PM. He left at 2:05 PM.

Jose & Rogelio had to work on house keeping . Crews had to work on the façade boxes between 13 & 48 meters .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	JNM	Rodrego Rodregez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 934    **Date:** 02-Oct-2013    **Wednesday**

Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
2294	WELDER, 600 AMP						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
000747	Ringer No. 1 Barge						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>