

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 440 Const Calendar Day: 491 Date: 08-Oct-2013 Tuesday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:30 am 06:15 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM

Precipitation none

Condition Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

CCC has stopped paint work on the Tower as the work they perceive to be "item work" is concluded and all that is remaining is paint repair work and as such at the discretion of ABF.

CCC wants to be certain that they will get paid for work performed. As of this writing, there is not a solid agreement between CT & ABF on the scope of the repair work. Therefore, CCC does not want to take a chance in performing work for which they may not get compensated or experience long delays in getting compensation. ABF does not want to take responsibility for the entire damage caused by their own work on the Tower (removal, bolting,); hence, the stand-off.

At the Tower base where the skirt installation is underway, CCC has to wait until this work is partially completed before commencing work at this location.

Therefore, my days are spent in the office reviewing the Contract Plans & Specifications for the fenders, Dutra's Falsework plans for the fender modules, Dutra's submittals on pile driving, fender module erection, reinforcing steel, concrete mix designs and all fender related RFIs and submittals. Also included in my reviews are the submittals in regards to the form work, closure pours, fender details, and reinforcing steel.

It should be noted here that the remainder of the week will be spent studying and reviewing the items enumerated above as neither Dutra nor the CCC are conducting any field work.

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

CERTIFIED COATINGS COMPANY

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

CERTIFIED COATINGS COMPANY

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Soheilifard, Saman **Diary #:** 440 **Date:** 08-Oct-2013 **Tuesday**

CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation
CERTIFIED COATINGS COMPANY			