

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:16 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 919 Const Calendar Day: 492 Date: 09-Oct-2013 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

ABF previously left the work of drilling anchors for Test Rigs #5 through #7 incomplete. ABF has other non-CCO 314 priorities and do not work on CCO 314 today.

ABF Engineers Paul Fikse and Kelvin Chen spend part of today working in the office on CCO 314 issues.

There is idle/standby equipment at the work area as follows: Generator (MQ Power 25 - ABF ID 000008), hydraulic pump (Powerteam), Compressor (IR P185R - ABF ID 002078), Generator (Whisperwatt 7000 - ABF ID 002342), and Small Forklift (Hyster 120 - ABF ID 002351)

Note that there is k-rail at this work area. Some of the k-rail is rented and addressed by the rental agreement. Some of the k-rail is ABF's k-rail (27 pcs @20' and 8 pcs @10') used on site and paid as rented from ABF on a daily basis.

