

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 940 Const Calendar Day: 492 Date: 09-Oct-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt , & work on miscellaneous activities . They started at 7:05 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt . Crews continued to snug , mark 1/2 turn , & tension the bolts . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

In addition to that , crews had to prepare to install the upper shims on the North side of the skirt , drill & anchor the South permanent ladder , place plate washers , install , & snug the permanent bolts on the East & South permanent ladders . They were done at 11:00 AM.

After that , Obra & Carlos had to work on the skirt top holes . Crews had to align the skirt holes with the shaft holes . They had to work on the North East corner , plate , & East shear plate . They started at 11:10 AM. Jonathan to leave to work in the yard . He left at 12:00 PM.

Jacob continued to work on the holes alignment . He had to grind the holes on the upper skirt plates & run the bolts through the North shaft & North shear plate . He started at 7:20 AM. He left to work in the yard at 12:00 PM.

Rene had to grind the skirt holes on the South West plate at 10:20 PM. to the end of the shift .

Jeffery had to operate Ringer 1 crane . Justin had to work on rigging & he had to work with erection crews . Crane crews were done at 3:00 PM. They left at 3:10 PM.

Carlos & Jose had to work on miscellaneous activities on the site . They had to work on house keeping , work on the upper platforms for the welders , & work on the welders platforms inside the cells .

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 940 **Date:** 09-Oct-2013 **Wednesday**

Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000747	Ringer No. 1 Barge	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>