

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 941 Const Calendar Day: 493 Date: 10-Oct-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Jacob came at 7:45 AM. Jonathan came at 9:30 AM. Crews had to work on the skirt , & work on miscellaneous activities . They started at 7:05 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt . Obra & Carlos had to work on the preparations to erect the North side shims , work on house keeping on Ringer 1 before pulling it out of the site . They were done at 9:00 AM.

The skirt top shims for the North side tower & North shear plates were delivered to the site at 9:00 AM. Crews had to unload the shims , set them on the North side , & sort them according to their locations . They were done at 9:50 AM.

After that , crews had to fly , & erect the North shear plate top shims . Crews had hard time dropping the shims behind the skirt plate because of the diaphragm stick out portion . Crews had to use the hydraulic jaws to open the plate , lower the shims , & install temporary bolts . They started at 9:55 AM. Crews were done at 11:50 AM.

In the afternoon , crews had work on rigging the land equipments , fly , & them on the barge . They started at 12:40 PM. Crews were done at 1:10 PM.

The tug boats mobilized to the site barge with the Grove crane to work on the top shims at 1:00 PM. Crews had to hook C skin top shim , fly , set the shim , install temporary bolts , & release the crane . They started at 1:15 PM. Crews were done at 1:50 PM. They started on the North tower C skin shim at 1:55 PM. Crews were done at 2:15 PM. The tug boats pulled the barge out of the site at 2:30 PM.

Then , crews had to install the plate washer on the North shear plate , install , & snug the permanent bolts . They were done at 3:00 PM. The shims do not fit properly on the corners between the tower shafts & the North shear plate . Crews will remove the shims tomorrow & send them to the shop for beveling the end sides .

Rene had to work on the South West plate , & South West corner plate . He started at 7:20 AM. He was done at 11:00 AM. Rene joined the other crews on the shims on the North side plates to the end of the shift .

Jeffery had to operate Ringer 1 crane . Justin had to work on rigging & he had to work with erection crews . The crane barge was pulled out of the site at 11:00 AM. to work on the footing demolition next to the torpedo house .

No crane was available on the site to work on the other shims . Crews decided to leave . They had to wrap up their tools & equipments. Crews left at 3:20 PM.

Certified Coating crews came to the site at 10:00 AM. Crews had to clean , & apply Zinc primer coat on



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 941 **Date:** 10-Oct-2013 **Thursday**

the skirt new drilled or enlarged holes . Edilberto , & Ricardo were done at 10:30 AM. Crews left at 10:35 AM. Jeffery was on the site with the painters .

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JUSTIN GARRETT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010	4.00	0.00	0.00	0.00		No	<input type="checkbox"/>
000747	Ringer No. 1 Barge	4.00	0.00	0.00	0.00		No	<input type="checkbox"/>

