

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:06 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 493 Date: 10-Oct-2013 Thursday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 20-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**E2 Shear Key Modifications**

CCO 327 - ABF

- ABF crews continued to work on falsework lowering member installation at the bottom of the S1/S2 Shear Key retrofit soffit beams.

The biggest item of work today was the "smoke test" of the S1 south saddle assembly - minor communication between layers A & B was observed (observed using METS camera) at the upper saddle & lower saddle splice. However it is assumed the smoke density is much less than the grouts and once the assembly is stressed the communication between the layers will close. Therefore additional remedies are not necessary at this time to resolve the communication between layers.

CCO 329 - CONCO

Formed E2W SE &amp; SW trough for 2nd lift grout pour.

I worked 1 hour overtime covering field activities.

**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		THOMAS FINNEGAN	8.00	0.50	0.00	8.50		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	OTH	SCOTT SMITH	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	CLINTON MONTGOMERY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Surveyor	APP	BRANDON LUBARSKY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	OTH	James Sturgeon	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Gagnier, Pamela    **Diary #:** 073    **Date:** 10-Oct-2013    **Thursday**

Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002321							No	<input type="checkbox"/>
			1.00	0.00	0.00	0.00		<input type="checkbox"/>
003182							No	<input type="checkbox"/>
			1.00	0.00	0.00	0.00		<input type="checkbox"/>
002292							No	<input type="checkbox"/>
			1.00	0.00	0.00	0.00		<input type="checkbox"/>
002154							No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000431							No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000683							No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
002218							No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
002061							No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000002							No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000001							No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
002005							No	<input type="checkbox"/>
			1.00	0.00	0.00	0.00		<input type="checkbox"/>
002002							No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
<b>CCO-329      Bid Item: 001      0-PCC-ELS.329      Pier E2 Place Concrete</b>								
<b>CONCO PUMPING</b>								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> CONCO PUMPING								
Semi-Skilled Laborer	JNM	JUAN ZERMENO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
None of the Above	JNM	JUAN PAREDES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PAT FINLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Attachment**



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Gagnier, Pamela

**Diary #:** 073

**Date:** 10-Oct-2013

**Thursday**

---



E2W - SK 1 South Saddle Assembly Ready for Smoke Test