

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:24 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 189 Const Calendar Day: 493 Date: 10-Oct-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 PM 04:30 AM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, lite wind, 50F

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO# 252 - Electrical

Subcontractor Bleyco continued CCO work on MAT fixtures and LED driver boxes. Electricians started work on the WB and then moved to EB after midnight. Electricians field hours were 9pm (10-10-13) to 4:30am (10-11-13).

Lane closure, no. 1 lane WB 80, was in place from 9pm to 4:30am and no. 1 lane EB 80 from 11pm to 4:30am. (see CT Kenneth Chan's report)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-252 Bid Item: 001 0-dbs-ALS.252 Uplight LED Driver Boxes & Switches

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Electrician		KEITH MOORE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		BENITO ORTIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		RICK RUBIO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		CARLOS GARCIAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		Jay Michel	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		Dave Alton	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0040412	TRUCK					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030412	TRUCK					No UNITED RENTAL		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0020412	TRUCK					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 189

Date: 10-Oct-2013

Thursday

--