

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:12 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 943 Const Calendar Day: 495 Date: 12-Oct-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt shims , welding , & work on miscellaneous activities on the site . They started at 7:05 AM.

Obra , Carlos , & Rene had to work on the skirt . Crews had to work on the North shear plate , North , & West tower shafts horizontal cover drainage plates . Crews had to remove the North shear plate cover plate , trim , bevel the edges , remove the paint , & set it for the welders . They started at 7:15 AM. Crews were done at 8:15 AM.

After that , crews had to work on the cover plates for the North & West tower shafts . Following the same procedures as on the center plate . They started at 8:20 AM.

In addition to that , crews had to remove the paint on the tower shafts for the seal weld areas . They were done at 9:30 AM. Carlos had to stay on the North side with the welders to the end of the shift .

Then , Obra & Rene had to work on the South West & West ring beams beveled shims for the skirt . They had to , set , adjust the shims , install , & snug the bolts . They started at 9:40 AM.

John had to grind & bevel the top of the shim plates for the South skirt & shear plate shims , trim the side edges , clean , & paint . He started at 10:00 AM. He was done at 1:00 PM.

Donald & Mike had to work on the North side horizontal cover plates . Crews had to prepare their tools , equipments , reroute the gas & power lines . They were done at 8:30 AM.

In addition to that , crews had to clean , & grind the edge of the diaphragm at 13 meters , the D skin on the North & West tower shafts for the seal welds on the cover plates ( Drainage ) , fit , & tack weld the horizontal cover plates . They were done at 12:00 PM.

Donald was called at 12:00 PM to work on E - 2 . He left at 12:30 PM. Mike continued to work on the cover plates . He started on the North center skirt plate with the diaphragm at 13 meters . Mike had to clean , grind , heat , & weld . He started at 12:40 PM.

Rick , Guowu , Ma , & Paul had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:20 AM.

Rick had to work on joint M . Face B . He had to clean , grind , heat , & weld . Rick started at 7:30 AM.

Paul had to work with Rick for the entire shift . & he had to work with the other crews in all areas .

Ma & Guowu had to on joint E . Face B . Crews had to grind the weld . They started at 7:25 AM. Crews



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 943

**Date:** 12-Oct-2013

**Saturday**

had to work on joint E for the entire shaft .

Joe , Ed , & Bernie were on the site . They had to work with the welders , VT , & MT the welds . Check Ed or Joe 's report for the welders detailed activities .

No ABF crane was on the site .

Carlos & Jose had to work on house keeping inside the skirt . They had to clean & vacuum the ring beam , top of the concrete inside & outside the skirt . Crews started at 7:15 AM.

Tower crews were done at 2:55 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MIKE JIMMERNEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Rental Company



ddrRptbyBidItem

Page 2 of 3

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 943

Date: 12-Oct-2013

Saturday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	TT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>