

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 460 Const Calendar Day: 497 Date: 14-Oct-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I did not inspect today because I was on vacation. FWS work from the night of Monday, 10/14 to the morning of 10/14

☐**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	RUBEN SOTO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

The CCC paint crew spent the shift in the CCC blasting booth at Pier 7 blasting and priming 5 sections of DIP to be installed into the expansion loop at PP 126.

☐

The crew used at 825 CFM air compressor in performance of this work.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including safety supervisor Bill Beliankoff, worked from a night lane closure of the #5 lane of the WB bridge from 2130 on the night of 10/13 to 0400 the morning of 10/14. The crew arrived at Pier 7 at 2000 to begin mobilization.

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 460 Date: 14-Oct-2013 Monday

The crew spent the shift fitting up and welding the off-set connectins between the SAS carbon steel pipe to that of the Skyway along the north barrier of the WB bridge at Hinge AW. This work was directed in the response to RFI 3451.

In performance of this work, the crew used a 200 volt welding machine, a 2.4 HP generator, a Werner 2612 Scaffold, and small tools.

Mahmoud Khandaghibadi perform the night inspection for Caltrans and signed the extra work report.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Change of Character 001 0-FWS-ELS.354

To perform the night's operations, the FWS crew worked from a closure of the #1 lane of the WB bridge. The crew, including safety coordinator Bill Beliakoff, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift. Mobilization will be paid under the CCO 187 work for this night's shift.

In addition to equipment used in the shift's operations, the crew used a light tower, and a port-a-potty on a trailer which will be paid as a monthly rental under CCO 354.