

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 945 Const Calendar Day: 498 Date: 15-Oct-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt , work on the cover plates , & work on miscellaneous activities . They started at 7:05 AM.

Obra , Carlos , Jonathan , & Rene had to work on skirt top shims . Crews had to erect the East center skirt shims (Total 6 Pieces) . They had to fly the pieces, set on the diaphragm at 13 meters , back the skirt plate 50 mm. & lower the shims one after the other . Crews had to install 2 temporary bolts on each piece of the shim . They started at 7:20 AM. crews were done at 8:50 AM.

After that , crews had to erect the top shims for the D skin on the East tower shaft . Nicholas flew the shim to the site at 9:00 AM. Crews had to set the shim , install temporary bolts , & release the crane . They were done at 9:20 AM.

Then , crews returned to install the permanent bolts on the East skirt plate top shims . Crews had to set the 4 strip plate washers , drive drift pins to align the holes , & install the permanent bolts . They started at 9:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to install the bolts on the East tower shaft on the D skin top shim . & they had to prepare the West center top skirt plate to be try fit tomorrow . Crews were done at 3:00 PM. They left at 3:10 PM. Obra left at 12:00 PM.

Nicholas had to operate the North side barge crane . Justin had to work on the rigging & he had to work with the erection crews .

Jose & Carlos had to work on miscellaneous activities on the tower . Crews had to work on house keeping inside & outside of the tower & build working platform for the welders inside the East cell . Crews were done at 4:50 PM. They left at 5:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 945

Date: 15-Oct-2013

Tuesday

04-0120F4 **Bid Item: 053** **T-L01-ANE.053** **Tower Lift 01 Walkway Grating and Access Tower NE**
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 **Bid Item: 001** **T-MEP-ALS.079** **Tower Base MEP**
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 **Bid Item: 001** **T-TSD-ALS.098** **Tower Skirt Details**
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>