

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 461 Const Calendar Day: 498 Date: 15-Oct-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I did not inspect today because I was on vacation. FWS work from the night of Monday, 10/14 to the morning of 10/15. Mahmoud Khandaghibadi perform the night inspection for Caltrans and signed the extra work report.

☐**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**
CERTIFIED COATINGS COMPANY**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	APP	EDILBERTO LEON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

I was on vacation and did not observe this work. However, the work describe in the extra work billing is consistant with similar work done by CCC painters.

☐

Edilberto Leon spent 5 hours in the CCC paint booth at Pier 7 applying the second coat of Miozinc primer and the first finish coat of Carboxine 2000 on 5 sections of DIP to be installed into the expansion loop at PP 126.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
F.W. SPENCER AND SON, INC**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC							
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including safety supervisor Bill Beliankoff, worked from a night lane closure of the #5 lane of the WB bridge from 2130 on the night of 10/14 to 0400 the morning of 10/15. The crew arrived at Pier

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 461 Date: 15-Oct-2013 Tuesday

7 at 2000 to begin mobilization.

The crew spent the shift continued the fitting up and welding the off-set connectins between the SAS carbon steel pipe to that of the Skyway along the north barrier of the WB bridge at Hinge AW. This work was directed in the response to RFI 3451.

In performance of this work, the crew used a 200 volt welding machine, a 2.4 HP generator, a Werner 2612 Scaffold, and small tools.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Diary:

Dispute

Change of Character 001 0-FWS-ELS.354

☐

The tow behind port-a-potty and the light tower used in this night's operation will be paid as a monthly rental under CCO 354.