

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 462 Const Calendar Day: 499 Date: 16-Oct-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I did not inspect today because I was on vacation. FWS work from the night of Tuesday 10/15 to the morning of 10/16. Mahmoud Khandaghibadi perform the night inspection for Caltrans and signed the extra work report.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

Pipe Testing 126 0-000-000.126

The FWS crew, including Josh Johnson, spent the second half of the shift preparing for the testing of the 4" CA line along the IB barrier of the WB bridge.

☐**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

Edelbeto Leon spent 4 hours in the paint booth at the CCC yard at Pier 7 applying the 2nd and 3rd finish coat of Carboxine 2000 on 5 sections of DIP to be installed between the expansion loop at PP 126 and the Skyway connection.

☐

He used a 185 CFM air compressor in performance of this work.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 462 Date: 16-Oct-2013 Wednesday

CCO-187 Bid Item: **001** **0-MSI-EFA.187** **MEP/Structural Interferences**
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including safety supervisor Bill Beliankoff, worked from a night lane closure of the #5 lane of the WB bridge from 2130 on the night of 10/15 to 0400 the morning of 10/16. The crew arrived at Pier 7 at 2000 to begin mobilization.

The crew spent the shift finishing the fitting up and welding the off-set connectins between the SAS carbon steel pipe to that of the Skyway along the north barrier of the WB bridge at Hinge AW. This work was directed in the response to RFI 3451.

In performance of this work, the crew used a 200 volt welding machine, a 2.4 HP generator, a Werner 2612 Scaffold, and small tools.

CCO-354 Bid Item: **001** **0-FWS-ELS.354** **CIC - Mechanical Impacts - F.W. Spencer**
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Change of Character 001 0-FWS-ELS.354

The tow behind port-a-potty and the light tower used in this night's operation will be paid as a monthly rental under CCO 354.