

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 927 Const Calendar Day: 500 Date: 17-Oct-2013 Thursday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

ABF Engineers Paul Fikse and Kelvin Chen spend part of today working in the field and office on CCO 314 issues.

Ironworkers James Sturgeon (general foreman) and Barry Rothman work in the afternoon on the test rigs. Also working on this operation are operators Nick Schaffer and Matt Morton. They work on site between 1430 and 1730 (end shift). The other portion of the day is spent on other non-CCO 314 work not covered by this diary. Because of other priorities on site, they only work a portion of the day at the test rigs. They continue with setting k-rail at the south end of the test rigs and between the test rigs. They also place the 2" thick wedged steel plates between the pair of k-rail at the south end of the test rigs. They do not install any of the sandbags.

There is a hydraulic pump (Powerteam) on idle/standby at the work area. There is also a generator Whisperwatt 7000 - ABF ID 000009 idle at the site. An extendable forklift and another forklift are used to move k-rail.

Note that there is k-rail at this work area. Some of the k-rail is rented and addressed by the rental agreement. Some of the k-rail is ABF's k-rail (27 pcs @20' and 8 pcs @10') used on site and paid as rented from ABF on a daily basis. To elevate the k-rail, crane mats and timber blocking (12x12's) are in use.

See Victor Altamirano diary for labor/equipment details, including the agreed extra work with ABF per a signed Extra Work Order with ABF for CCO 314 work.

