

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:10 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 947 Const Calendar Day: 500 Date: 17-Oct-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt & work on miscellaneous activities . They started at 7:00 AM.

Obra , Carlos , Jonathan , & Rene had to work n the skirt . Crews had to remove the West opening cover , & set it on the barge in order for the painters to clean , & paint the West shear plate & the cover plate . They started at 7:10 AM. Crews were done at 7:40 AM.

After that , crews had to remove the West ladder , hand rails , hook the West top skirt plate to the crane , fly , set , try fit the plate , pull it out , set it on the barge , & release the crane . They started at 7:45 AM.

In addition to that , crews had to place back the West ladder & the hand rails . They were done at 9:00 AM. Then , crews had to work on the horizontal shim cover plates . They had to measure the top of the shims on the tower shafts & shear plates , cut to size the plate , & set in place for the welders . They started at 9:05 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on the South shaft . They had to clean & rethread the 6 holes on the C & D skins . They started at 12:45 PM. Crews were done at 2:45 PM.  
Crews had to wrap up their tools & equipments. They left at 3:00 PM.

Nicholaus had to operate the South barge crane . He left the site at 10:00 AM.

Jose & Carlos had to work on miscellaneous activities on the tower . Crews had to work on house keeping inside , outside of the tower , & they had to work on the preheat cover blankets for the Electro Slag welding crews . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 947    Date: 17-Oct-2013    Thursday

**04-0120F4    Bid Item: 053    T-L01-ANE.053    Tower Lift 01 Walkway Grating and Access Tower NE**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-079    Bid Item: 001    T-MEP-ALS.079    Tower Base MEP**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-098    Bid Item: 001    T-TSD-ALS.098    Tower Skirt Details**  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
000747	Ringer No. 1 Barge						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			