

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 452 Const Calendar Day: 501 Date: 18-Oct-2013 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:00 am 10:00 pm Break: 06:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO meeting 0900-1000. FWS work from the night of Thursday 10/17 to the morning of 10/18. Mahmoud Khandaghibadi perform the night inspection for Caltrans. Misc. MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary:

Dispute

Mechanical Pipe Testing 126 0-000-000.126

The crew, including Josh Johnson, worked from a night closure of the #5 lane of the WB bridge performing a pre-test of the 2 1/2" DW and 4" CA lines along the north barrier of the WB bridge. On the 4" line, the crew found several utility outlet valves that needed to be replaced. The preliminary testing of the 2 1/2" line went without incident.

☐

In performance of this night's operation, the crew used an air compressor, a 250 gallon water tank and small tools.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	3.00	0.50	0.00	3.50		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	3.00	0.50	0.00	3.50		<input type="checkbox"/>
Ironworker	FOR	MICHAEL DRAPER	3.00	0.50	0.00	3.50		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	3.00	0.50	0.00	3.50		<input type="checkbox"/>

Diary:

Dispute

Dehumidification System 001 0-MSI-EFA.187☐

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 452

Date: 18-Oct-2013 Friday

The ABF ironworkers spent three hours jumping the E2/E3 traveler on the EB bridge from the Skyway rails to the SAS rails. This work was done such that the FWS sheet metal workers could access the east anchorage dehumidification system reactivation air and makeup air louvers.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Diary:

Change of Character 001 0-FWS-ELS.354

To perform the day's operations, the FWS crew worked from a closure of the #5 lane of the WB bridge. The crew, including Bill Beliakoff and Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks and a port-a-potty on a trailer which will be paid as monthly rental.