

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 503 Date: 20-Oct-2013 Sunday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 25-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 327ABF CONTINUED WORK ON E2
SUPPORT E2 SUBCONTRACTORS

EQP, MATERIAL

ABF 4 TRAV BOX 20FT 8HRS EACH
1 ELGEN CAT XQ800 8HRS
TRAFFIC CONGESTION FEE
RADIOSRAMOS OIL FUEL FOR BOATS
C&W DIVING CREW BOAT

ABF AIR TUGGER

ABF ELECT. DIST. PANEL

☐**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	CLINTON MONTGOMERY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	OTH	SCOTT SMITH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	8.50	0.00	8.50		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
002218	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
000002	AIR COMPRESSOR-DSL/PORTABLE, 185 CFM	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
000001	AIR COMPRESSOR-DSL/PORTABLE, 185 CFM	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
		0.00	8.00	0.00	0.00	No		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Jalali, Parviz

Diary #: 152

Date: 20-Oct-2013

Sunday

002352	GENERATOR, MQ 160-200KW	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
002002	GENERATOR, MQ DCA 220	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>