

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:51 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 402 Const Calendar Day: 504 Date: 21-Oct-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 01:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

FWS is working overnights, this diary is for their work 2100 on 10/20/2013 to 0430 on 10/21/2013. Bill Casey staff meeting 0800-0900. Process RFI 3511R00 and Submittal 2900R01.

**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	APP	EDILBERTO LEON	1.50	0.00	0.00	1.50		<input type="checkbox"/>

**Diary:**

Dispute

**DIP Painting 002 0-IPP-EFA.045**

Edelberto Leon spent approximately 1.5 on 10/21/2013 applying the second finish coat on 4 sections of DIP.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC							
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Mechanical Pipe 001 0-MSI-EFA.187**

The FWS crew worked from 2000 on 10/20/2013 to 0300 on 10/21/2013. Per the pipefitter's union contract, the crew gets double time for working at night on Sunday.

The FWS crew, including Josh Johnson and safety inspector Bill Bellakoff, changed out 2" CA outlet valves on the Skyway per the direction given in the response to RFI 3511R00. I went to the bridge at 2030 to discuss the operations with Tom Colombo and left at 2200.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 402

Date: 21-Oct-2013

Monday

Mahmoud Khandaghabadi did the overnight inspection:

Due to BART labor strike lane closures are picked up by 4:00 AM.

The West Bond Lane Closure is set at 9:00 PM and is picked up at the 3:30 AM.

Moved work platform to East of Hinge A W out bond and replaced the leaking air valve. Bleed the water valves on the out bond from East of Hinge A W to Panel Point 8 to remove air and rusty water from water line. old water is stored in Buffalo and removed from The Bridge.

Equipment:

Water Buffalo

Trucks two F150 and one Ford Ranger

Port A Potty

Hertz Rental Magnum Light

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE		0.00	0.00			<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI		0.00	0.00			<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO		0.00	0.00			<input type="checkbox"/>

### Diary:

**Change of Character** 001 0-FWS-ELS.354

mobilization to and from the bridge for this shift will be paid as part of the CCO 187 work.

In addition to the normal equipment to complete the operation, the crew used a light tower, Magnum 536-40-9372 and a Port-a-Potty on a trailer which will be paid via a monthly invoice under CCO 354.