

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:50 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 406 Const Calendar Day: 505 Date: 22-Oct-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 04:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Weekly MEP staff meeting 0900-0930. Monthly Mechanical Contractor's coordination meeting 1000-1130. Mahmoud Khandaghabadi provided the overnight oversight of the FWS night work from 2000 on the night of 10/21/2013 to the morning of 10/22/2013. Misc. MPE paperwork.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KILKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

**Diary:**

Dispute

**Compressed Air pipe testing 126 0-000-000.126**

This diary covers FWS Mechanical Piping work from 2100 on 10-21-2013 to 0430 on 10-22-2013. Mahmoud Khanaghabadi was the CT inspector. FWS was working overnights to take advantage of the night closures on the WB bridge.:



The West Bond Lane Closure is set at 9:00 PM and is picked up at the 2:30 AM.

FWS set up the air compressor to test for leaks in the CA Line along the north barrier of the WB bridge from PP 8 to PP 128, WB bridge in preparation of testing on the night of October 22.

F.W. Spencer Crew:

Thomas Colombo Superintendent  
Narciso Biagi Journeyman Plumber  
Bill Retiakoff Safety Person  
Joshua Johnson  
Richard Kilkwee

Equipment:

SullAir Compressor (United Rental 375 H)



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Feather, Bernard    **Diary #:** 406    **Date:** 22-Oct-2013    **Tuesday**

Three Trucks (two F150 and one Ford Ranger)  
Port A Potty  
Hertz Rental Magnum Light

**CCO-045      Bid Item: 002      0-IPP-EFA.045      Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	7.00	0.00	0.00	7.00		<input type="checkbox"/>

**Diary:**

**DIP Painting                                      002      0-IPP-EFA.045**  
Edelbeto Leon spent approximately 7 hours applying the third and last finish coat on 7 sections of DIP.

Dispute

☐

**CCO-354      Bid Item: 001      0-FWS-ELS.354      CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

**Diary:**

**Change of Character                                      001      0-FWS-ELS.354**  
In addition to the normal work, the FWS crew worked at night to take advantage of the WB closure. The crew spent 1.5 hours mobilizing, and 1.5 hour demobilizing at the end of the shift. The pipefitter's union agreement gives them 8 hours of pay for 7 hours of night work which will be paid as part of this mobilization. In addition, the agreement gives them a 12% shift differential for working at night.

Dispute

☐

In addition to equipment used in the night's operation, the crew used 3 crew trucks, a light tower, and a port-a-potty on a trailer.