

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:11 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 461 Const Calendar Day: 505 Date: 22-Oct-2013 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

FROM 0001-0530, I WAS LANE CLOSURE INSPECTOR FOR THE ELECTRICAL WORK ON THE SFOBB THAT BEGAN ON 10/21/13.

E/B-1098 AT 0359 (VICTOR); W/B-1098 AT 0325 (VICKY).

FROM 1800-2359, I WAS THE INSPECTOR FOR THE LANE CLOSURE ASSOCIATED WITH MCM ELECTRICAL WORK ON THE SFOBB.

THE CLOSURE: E/B LANE 5 FROM BEFORE TUNNEL TO METERING LIGHTS; W/B LANE 5 FROM COUNTY LINE TO TUNNEL.

LANE CLOSURE ID: E/B-C80KA#10; W/B-C80KA#5;  
E/B-1097 AT 2301 (VICKY); W/B-1097 AT 2101 (DEANDRE).

LANE SAFETY CREW: FM E/B-VINCE DAVIS, JAMES GARCIA, CHRIS NANCE; FM W/B-DAVE GUSTAFSON, JESSE HILL

LANE SAFETY EQUIPMENT: E/B TRUCKS #103, #38; W/B TRUCK #107, ATTENUATOR #106;  
ARROW BOARDS #77, #81, CONES IN EACH DIRECTION.

4-CHP OFFICERS

