

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:24 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 128 Const Calendar Day: 506 Date: 23-Oct-2013 Wednesday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 23-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**E2 Shear Key Modifications**

CCO 328 - HARRIS SALINAS

E2W West -

Ironworkers finished placing rebar. The also added #25 t-heads per DJV request at 2:00pm today across through cap tendon block outs where rebar was cut to install block outs.

E2W East -

Ironworkers started placing rebar at this location.

CCO 329 - CONCO

E2W West -

Conco placed 2 form panels started at north end moving south. Also continued to place through cap tendon block outs. I observed laborers cleaning off construction joint prior to placing forms.

CCO 327 - ABF

E-Line North Lower Saddle Assembly East Face (S4A) arrived on site today.

Note: I sent pictures of added #25 &amp; #29 t-head at through cap tendon block outs to the DJV this morning at 7am.

I worked 2 hours overtime to cover field activities.

**CCO-328 Bid Item: 001 0-BRS-ELS.328 Pier E2 Bar Reinforcing Steel**

HARRIS SALINAS REBAR

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> HARRIS SALINAS REBAR								
Ironworker	JNM	ALFREDO CORPUS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	VILLASENOR GUELLERMO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ZAVALA ALONZO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DOUG WALLACH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JUAN ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIAL MONTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME MONTES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIAL GUDINO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HECTOR LEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 128

Date: 23-Oct-2013

Wednesday

CCO-329 Bid Item: 001 0-PCC-ELS.329 Pier E2 Place Concrete

CONCO PUMPING

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor: CONCO PUMPING</b>								
Carpenter	JNM	MIKE ABARRA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Carpenter	JNM	SALVADOR MARROQUIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Carpenter	FOR	JAMES CROTTY	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Carpenter	GEN	MARK WOZNICKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RALPH GOMEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Attachment



E-Line North East Lower Saddle Assembly (S4A)



E2W West - Carpenters Installing Form Panels



E-Line North East Lower Saddle Assembly (S4A)