

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 462 Const Calendar Day: 506 Date: 23-Oct-2013 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

FROM 0001-0700, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE ON THE SFOBB FOR THE MCM ELECTRICAL WORK THAT BEGAN ON 10/22/13.

E/B-1098 AT 0550 (PAULA); W/B-1098 AT 0450 (VICKY).

FROM 2000-2359, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE ON THE SFOBB FOR THE MCM ELECTRICAL WORK.

THE CLOSURE: E/B LANE 5 FROM W4 TO METERING LIGHTS; W/B LANE 5 FROM COUNTY LINE TO TUNNEL.

LANE CLOSURE: E/B-C80KA#11; W/B-C80KA#6;
E/B-1097 AT 2301 (VICTOR); W/B-1097 AT 2101 (TIA).

LANE SAFETY CREW: FM E/B-VINCE DAVIS, JAMES GARCIA, CHRIS NANCE; FM W/B-DAVE GUSTAFSON, JESSE HILL.

LANE SAFETY EQUIPMENT: E/B TRUCKS #103, #38; W/B TRUCKS #107, ATTENUATOR #106; ARROW BOARDS #81, #77, CONES IN EACH DIRECTION.

4-CHP OFFICERS

