

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 958 Const Calendar Day: 513 Date: 30-Oct-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the base plate grout , work on the Electro Slag Weld repairs , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Rick had to work on Joint E . Face A between 3 & 9 meters . Rich had to grind , clean , heat , & weld . He started at 7:20 AM.

Mike had to work on Joint E . Face B between 3 & 9 meters . Mike had to heat & excavate . He started at 7:20 AM.

Ma had to work with Mike on Joint E . Face B .

Paul had to work with Rick , work on the heating blankets , & he had to work with all other crews .

Joe , Jojo , Bernie , Benificio , & Jesse were on the site . They had to work with the welders , VT & MT the welds . Check Joe & Jojo 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Avalos , Jose Jr. , Jose P , Li , Rogelio , & Vector had to work on the skirt base plate grout pad . Crews had to grout the North center , North West corner & West side .

ABF crews had to remove the cover off the top of the grout , spry curing compound , disconnect all the hoses between the barge & Ringer 1 . Wait for the tug boats to mobilize the barge to the North side of the tower .

Crews had to connect the air , & power line to the crane barge on the North side , reroute the grout hoses to the top of the footing . They were don at 8:20 AM.

Jose Avila , Carlos , Froylan , Jose P , & Li had to work on the pump . They started to mix the rout at 8:35 AM. They started to pump at 8:45 AM. Crews had to finish the grout pour on the North center & North West corner base plates . They were done at 8:10 AM.

Then , crews had to reroute the hose to the West side . They started to pump the grout at 9:15 AM. Crews were done at 11:10 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 958 **Date:** 30-Oct-2013 **Wednesday**

ABF engineer Andre , Vector , & Jose Jr. had to work on the out side of the skirt . ABF engineer Daniel , Jose Avalos , & Rogelio had to work inside the skirt . Crews had to monitor the grout flow , level , & check for leaks , clean the top of the form , base plate , & grout after setting . & clean up .

After that , crews had to work on house keeping . They had to remove the hoses , clean the pump , hoses , top of the concrete , work on house keeping , cover , & spray the top of the grout with curing compound , They were done at 4:50 PM.

Saman had to wok on the pump . He had to monitor the water quantity , work with Salvador on the mud balance , grout flow , & make the test cubes .

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 958

Date: 30-Oct-2013

Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>