

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 265 Const Calendar Day: 516 Date: 02-Nov-2013 Saturday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jul-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

E2 Shear key Modicafication

CCO 329 - CONCO

Conco poured w-line jacket walls this shift. Lane closure was performed at apporimately 12am and continued until all equipment was removed from bridge.

West side jacket wall started at approximately 2:20am and finished at 4:30am. East side jacket wall started at approximately 4:50am.

Mix design - P8ACC2VS

Conco placed 90CM of concrete for this location.

Smith-Emery was on site testing the flow of SCC concrete.

Caltrans took 2 sets of concrete cylinders for compressive strength.

No issues during concrete placement.

See S. Mofor diary for additional comments.

I worked 8.5 hours overtime covering field activities.

CCO-327 Bid Item: 001 0-FIS-ELS.327

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator		DANA HARGEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer	ENR	ZACK LAURIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer	ENR	ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	OTH	SCOTT SMITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	MATTHEW MORTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	OJT	RICHARD TAYLOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Gagnier, Pamela Diary #: 265 Date: 02-Nov-2013 Saturday

CCO-329 Bid Item: 001 0-PCC-ELS.329 Pier E2 Place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	MIKE ABARRA	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	SALVADOR MARROQUIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	0.00	8.00	2.00	10.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ARTURO SEGURA	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	FOR	JAMES CROTTY	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	JOSE REYES	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RAY BEDOLLA	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	SAL JIMENEZ	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE RANGEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	SERGIO HINOJOSA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	JNM	PEDRO BARRON	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PAT FINLEY	0.00	8.00	2.00	10.00		<input type="checkbox"/>
Carpenter	GEN	MARK WOZNICKI	0.00	8.00	2.00	10.00		<input type="checkbox"/>