

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 474 Const Calendar Day: 518 Date: 04-Nov-2013 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

FROM 0001-0700, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE INSTALLED FOR ELECTRICAL WORK THAT BEGAN ON 11/3/13.

E/B 1098 AT NONE (CONES LEFT FOR DAY CLOSURE AT 0600;
W/B 1098 AT 0247 (CINDY)

FROM 1900-2359, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE INSTALLED FOR ELECTRICAL WORK AND T1 ELEVATOR WORK ON THE SFOBB.

THE CLOSURE: E/B LANE 5 FROM W4 TO E22; W/B LANES 1 AND 2 FROM W6 TO TUNNEL.

E/B-1097 AT 2201 (DEANDRE);

NOTE: ASKED TMC TO CHANGE SIGN #62 TO SHOW RIGHT LANE IS CLOSED.

W/B-1097 AT 2001 (STACY);

NOTE: LANE 2 AT 2301 WAS CLOSED.

LANE SAFETY CREW: FM E/B LANE 5-VINCE DAVIS, CHRIS NANCE, GUS ALVARADO; FM W/B LANES-JIM DUVALL, EARL DICCICIO, AMON HORNE, CLINT WEAVER, JAMES GARCIA.

LANE SAFETY EQUIPMENT: E/B TRUCKS #103, #45; W/B TRUCK #109, 3-ATTENUATOR TRUCKS; ARROW BOARD #77, #88, #81; CONES IN EACH DIRECTION.

4-CHP OFFICERS

