

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:46 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 419 Const Calendar Day: 520 Date: 06-Nov-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS installation of mechanical piping at the expansion loop at PP 81. Misc MEP paperwork and write diaries. Set up meeting between CT Construction, the DJV, ABF, and FWS to discuss outstanding dehumidification issues.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

**Diary:**

Dispute

**Mechanical Piping 126 0-000-000.126**

The FWS Spencer crew, including Josh Johnson, spent the shift replacing the Victualic fittings on the carbons steel expansion loop at PP 81 with welded elbows, per the Contract Plans, approved shop drawings, and the direction given in the response to RFI 3475.

☐

The crew used a 200 volt welder, a 1.2 KW generator, and various small tools in this operation.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

**Diary:**

Dispute

**Change of Character 001 0-FWS-ELS.354**

To perform the day's operations, the FWS crew worked from a closure of the #1 lane of the EB bridge.

☐

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Feather, Bernard

**Diary #:** 419

**Date:** 06-Nov-2013    **Wednesday**

---

The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks and a port-a-potty on a trailer.