

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 966 Const Calendar Day: 522 Date: 08-Nov-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs , work on the skirt grout pad , work on the pedestal rods , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Elijah , Ernest , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Rick had to work on CCO # 358 . He had to work on Joint F . Face B between 3 & 9 meters . Rick had to clean , grind , heat , & weld . He started at 7:30 AM. He was done at 2:00 PM.

After that , he had to mobilize , set , & work on Joint H . Face B between 3 & 9 meters . He started at 2:15 PM. He was done at 4:30 PM.

(For CCO # 358 . For Rick 8.0 Regular Hours & 2.0 Hours Over Time)

Mike had to work on Joint E . Face B between 3 & 9 meters . Mike had to clean , grind , heat , & weld . He started at 7:30 AM.

Ernest had to work on Joint P . Face B between 3 & 9 meters . Ernest had to clean , grind , & weld . He started at 7:20 AM. He was done at 3:00 PM.

After that , Ernest had to set & work on the 2nd repair on Joint P . Face B . He started at 3:10 PM.

(For CCO # 358 . For Ernest 8.0 Regular Hours & 2.0 Hours Over Time)

Elijah had to work on Joint J . Face A . Elijah had to clean , grind , & weld . He started at 7:30 AM. he was done welding at 10:45 AM. Elijah had to grind & clean the weld . He was done at 4:00 PM.

After that , Elijah had to wrap up his tools , equipments , & set them on Joint Q . Face A to grind the weld tomorrow . He was done at 4:45 PM.

(For CCO # 358 . For Elijah 8.0 Regular Hours & 2.0 Hours Over Time)

Ma had to work on Joint L . Face B . Ma had to clean & grind the weld . He started at 7:20 AM. He was done at 10:30 AM.

After that , Ma had to work with the QA & QC on Joint L . Face B . Between 9 & 13 meters UT . He was done at 3:00 PM. & he had to work with the other welders .

(For CCO # 358 . For Ma 8.0 Regular Hours & 2.0 Hours Over Time)

Reggie had to work on Joint Q . Face A between 3 & 9 meters . Reggie had to clean , grind , & weld . He started at 7:30 AM.

(For CCO # 358 . For Reggie 8.0 Regular Hours & 2 Hours Over Time)



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 966

Date: 08-Nov-2013 Friday

Paul had to work on the heating blankets for item & CCO work , monitor the heat , supply materials & tools to the crews & he had to grind the weld on Joint J . Face B after Rick completed the weld . He started at 2:30 PM.

(For CCO # 358 . For Paul 6.0 Regular Hours & 2.0 Hours Over Time)

Bernie had to work on CCO # 358 . He had to work with welders , VT , & MT the welds . Bernie left at 3:00 PM.

Ed & Jesse had to UT the weld on Joint L . Face B between 9 & 13 meters . They started at 11:00 AM. He was done at 3:00 PM.

(For CCO # 358 . For Jesse 4.0 Regular Hours)

Ed , Scott , Benifacio , Bernie , & Jessie were on the site . They had to work with the welders on CCO # 358 & on item work , UT , MT , & VT the welds . Check Ed , & Scott 's report for the welders detailed activities .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Roger & John Came to the site at 7:10 AM. Aaron came at 1:30 PM. Jonathan came at 2:00 PM. Crews had to work on the pedestal rods . They had to tension the 50 mm. rods using the Bolt Tight tensioning machine with 12900 PSI pressure , lock the nuts , release the pressure , & repeat the same procedures twice after the initial tension

Roger & John continued to work on the South West corner of the pedestal . They had to set the jacks connect the hydraulic , & air hoses . They were done at 7:20 AM. They started to tension the rods at 7:25 AM. Crews were done at 2:50 PM. Roger left at 2:00 PM. Aaron & John left at 3:10 PM.

, Carlos , Jose P , Jose Jr. , & Vector had to work on the skirt base plate pad grout & work on house keeping .

Vector & Jose Jr had to clean the grout pad , remove the excess caulking , nail , wires , patch the side walls , grind & smooth the edges . They started at 7:15 AM.

Vector & Jose Jr were done at 2:55 PM. They left at 3:10 PM.

Carlos & Jose P had to work on house keeping inside the tower shafts & on the top of the footing box .

In addition to that , crews had to pull all the materials out of the site , set them on the barge & they had to build working platform for the welders inside the East cell .

. Carlos & Jose P were done at 4:55 PM. They left at 5:10 PM.

In the office , I had to work with Laraine on CCO # 358 details & work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 966 **Date:** 08-Nov-2013 **Friday**

Ironworker	JNM	ROGELIO RUIZ	7.00	0.00	0.00	7.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	1.00	0.00	0.00	1.00	<input type="checkbox"/>
Ironworker	JNM	JOHN ROCA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.80	2.00	0.00	2.80	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 **Bid Item:** 053 **T-L01-ANE.053** **Tower Lift 01 Walkway Grating and Access Tower NE**
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 **Bid Item:** 001 **T-MEP-ALS.079** **Tower Base MEP**
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 **Bid Item:** 001 **T-TSD-ALS.098** **Tower Skirt Details**
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

