

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 149 Const Calendar Day: 522 Date: 08-Nov-2013 Friday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 96ABF WORK ON CCO # 96
CHANGE OUT LADDER ANCHORS AT W2

MATERIAL

ABF TRAFFIC CONGESSTION FEE

☐**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002352	GENERATOR, MQ 160-200KW	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000938	AIR TOOLS, IMPACT WRENCH, HAND HELD	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

