

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 967 Const Calendar Day: 523 Date: 09-Nov-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature 7 AM 12 PM 4PM****Precipitation Condition**Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on Electro Slag Weld repair , Work on the pedestal rods tensioning , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Mike had to work on the Electro Slag Weld repair . He had to work on Joint E . Face B . Mike had to prepare his tools , equipments., heat the welding area . He was done at 7:45 AM. He started to weld at 7:50 AM. He was done at 12:00 PM.

After that , Mike had to mobilize his tools , equipments , & accessories to work on Joint H . CCO # 358

Rick & Reggie had to work on Joint E . Face B between 9 & 13 meters . Crew shad to excavate the weld . Crews had to set the heating blanks , reroute the air & power lines . They were done at 7:50 AM. They started to excavate at 7:55 AM.

Ed & Jesse were on the site . They had to work with welders , VT , & MT the welds . Check Ed 's report for the welders detailed activities .

Roger & John had to work on the pedestal rods . Crews continued to tension the accessible rods for the third day using the Bolt Tight tensioning machine . Aaron joined John at 12:30 PM.

Crews had to set the jacks , connect the hydraulic , & air hoses . They were done at 7:20 AM.

They started on the North West corner at 7:20 AM. Crews had to tension the rods with 12900 PSI pressure , lock the nuts , release the jacks , & repeat the procedures twice after the initial tension . Crews were done at 1:45 PM. Crews do not have the Hydra torque wrench to tension the remaining 90 rods in the back rows .

After that , crews had to pull out of the site their tools , hydraulic pump , jacks , air hoses , & accessories out of the site , & set them on the barge . Crews were done at 2:45 PM. They left at 3:00 PM. Roger left at 12:00 PM.

Carlos , Jose P, Jose Jr. & Vector had to work on miscellaneous activities on the site . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Jose Jr. & Vector had to work on the grout pad . Crews had to clean , grind , patch , & smooth the edges of the grout pad inside the skirt . They started at 7:20 AM.

Carlos & Jose P. had to work on house keeping inside the tower , skirt , on the top of the footing box , & they had to build working scaffold for the welders inside the cells .on the top of the footing box .

Tower crews were done at 2:55 PM. They had to wrap up their tools & equipments . Crews left at 3:10



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 967

**Date:** 09-Nov-2013

**Saturday**

PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4      Bid Item: 052      T-L02-TNE.052      Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 053      T-L01-ANE.053      Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 078      T-L01-ENW.078      Tower Lift 01 External Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	7.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2294	WELDER, 600 AMP	5.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**CCO-079      Bid Item: 001      T-MEP-ALS.079      Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098      Bid Item: 001      T-TSD-ALS.098      Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 967

**Date:** 09-Nov-2013

**Saturday**

---

