

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 432 Const Calendar Day: 526 Date: 12-Nov-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 05:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Oversight of FWS night work from 1830 on 11-12-2013 to 0330 on 11-13-2013. Mahmoud Khandaghabadi provided the overnight inspection. MEP staff meeting 0830-0900. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KILKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	3.50	0.00	0.00	3.50		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 125 0-000-000.125

Mahmoud Khandaghabadi Diary:

F.W. Spencer & Son, Inc. (Mechanical Contractor):

Field Work: 8:30 PM to 4:00 AM

Work Shift: 8:00 PM to 4:30 AM

Location(s): East Bond North Edge of Deck

Used West Bound Lane Closure to access the Air and Water lines at East Bound North Barrier Rail.

At PP 81 location finished welding the 2 1/2" water pipe line.

Thomas and Narciso spent 2 hours each at PP 128 to take measurements for Ductile Iron Pipe support saddle and to mark the lay out for removal of Victaulic fittings (to be replaced with welded fittings.)

F.W. Spencer Crew:

Thomas Colombo Superintendent

Richard Kilkvee Welder

Narciso Biagi Journeyman Plumber

Joshua Johnson

Equipment:

Red D Arc Welder # FWS 23



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 432

Date: 12-Nov-2013 Tuesday

Trucks two F150 and one Ford Ranger
Port A Potty
Hertz Rental Magnum Light

Inspector schedule: 8:00 PM to 5:30 AM.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

10" DIP installation 001 0-MSI-EFA.187

Tom Colombo spent 2 hours laying out the additional PS-22 pipe supports for connecting the SAS 10" CCSF Sewer Force Main to the Skyway per the direction given in the response to RFI 3485.

Narciso Biagi assisted for 2 hours.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Diary:

Mechanical Change of Character 001 0-FWS-ELS.354

FWS night work from 1830 on 11-12-2013 to 0330 on 11-13-2013, working from a closure of the #1 lane of the WB bridge. The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks, a light tower, and a port-a-potty on a trailer.