

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 308 Const Calendar Day: 527 Date: 13-Nov-2013 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours total)

Date: 111313

Location: West of OTD building test area

Weather: 59 Degrees / Sunny

Field Work –

Workers did prep work before moving 20 ft k-rail from test rigs 1 & 2. They removed sand bags there were between k-rails and removed the cables that were looped around k-rails. Workers also used a forklift to move pallets of sandbags. An operator used the extendable to move timber supports near test rig 5. Workers were also placing “good” condition sandbags on pallets from test rig 2 (south side). A forklift was used to swap end plate 7 & 8 with each other given that end plate for test rig 7 have the double plate and 8 do not.

VGO – Workers were doing surface abrading on jacking rod to grind area where strain gages will be installed.

Office Work -

I finalized diaries.

Equipment -

16 radio's for 16 regular hours and 4 OT hours.

1 Extendable forklift for 2 regular hours.

One small forklift for 2 regular hours.

1 Kubota for 8 regular hours and 2 OT hours.

20' K-rail (27 k-rails were being rented for the Department)

10' k-rail (8 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

ABF engineer: K. Chen (3 hours regular time)

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 308

Date: 13-Nov-2013 **Wednesday**

--

