

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 970 Const Calendar Day: 527 Date: 13-Nov-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repair & work on miscellaneous activities . They started at 7:00 AM.

Rick , Elijah , Guowu , Mike , & Reggie had to work on the Electro Slag Weld . Crews had to prepare their tools , equipments , & set the heating blankets . They were done at 7:20 AM.

Rick had to work on Joint M. Face B between 9 & 13 meters . Rick had to excavate the weld , work with the QA & QC on the Transversal indications . He started to excavate at 9:30 AM. He was done at 12:00 PM.

After that , Rick had to mobilize his tools , equipments , reroute the air , gas , & power lines , set , & excavate for the Transversal Indications on Joint K. Face A . He was done at 2:45 PM.

Rick had 3 locations to excavate . He started to excavate at 2:50 PM. He was done at 4:55 PM. Rick excavated only 2 locations . One more location left to be excavated .

Jesse had to lay out the Transversal Indication locations for Rick to excavate on Joints K & J . Face A between 9 & 13 meters .

Mike had to work on Joint E . Face B between 3 & 9 meters . He had to mobilize his tools , equipments , reroute the power , & gas lines from the top platform above 9 meters to the lower platform below 9 meters , clean , grind , heat , & weld . Mike started at 7:20 AM.

Reggie had to work on Joint E . Face A between 9 & 13 meters . Reggie had to clean & grind , & weld He started at 7:35 AM.

In addition to that , Reggie had to work on the heating blankets , monitor the heat , & supply materials to the crews .

Elijah had to work on Joint E . Face A below Reggie . He had to clean , grind , & weld . He started at 7:35 AM. he was done at 12:00 PM.

In the afternoon , Elijah had to mobilize his tools , equipments, gas & power lines to work on the Transversal Indications on Joint M . Face B between 9 & 13 meters . Elijah had to set the heating blanket , clean , grind , & weld . He started at 12:40 PM.

Wu had to work on Joint E . Face B between 3 & 9 meters . Wu had to clean & grind the weld . He started at 7:20 AM. He was done at 12:00 PM.

In the afternoon , he had to work with Rick on the Transversal Indications on joint K . Face A . Wu had to set the heating blankets , help mobilize , set the equipments , & stand by Rick to the end of the shift .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 970

Date: 13-Nov-2013 **Wednesday**

He started at 12:40 PM. .

Joe , Ed , Bernie , & Jesse were on the site . They had to work with the welders . VT , MT , & UT the welds & the excavations . Check Ed or Joe 's report for the welders detailed activities .

Carlos & Jose had to work on house keeping inside & outside the towers , work with all crews on the site . Crews had to build working platform for the welders for Joint K , on face A . Crews were done at 4:55 PM. They left at 5:10 PM.

Welding crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Tensioning crews did not show up today . ABF engineer is looking for a new thread tracer to clean the remaining 25 mm. rods .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 970

Date: 13-Nov-2013

Wednesday

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>