

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 22-Nov-14 **Time** 10:08 AM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 484 Const Calendar Day: 528 Date: 14-Nov-2013 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID: Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

Weather

Temperature 7 AM 60 - 70 **12 PM** 70 - 80 **4PM** 60 - 70

Precipitation Condition

Working Day 🗸 If no, explain:

Diary:

General Comments

FROM 0001-0600, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE INSTALLED FOR QUICK CURB REPAIR AND ELEVATOR WORK THAT BEGAN ON 11/13/13.

N/B 880 CONNECTOR LANES 2 AND 3; BOOTHS 17/18-1097 AT 0008 (PAULA);

W/B-1098 AT 0455 (PAULA);

N/B 880 CONNECTOR-1098 AT 0245 (CINDY)

AT 1900, FLATIRON STARTED WORK ON THE TEMPORARY BIKE PATH INSTALLING WHITE K-RAIL. I WAS ASKED TO RETRIEVE THE EXTRA WORK REPORT FROM THE FOREMAN EDDY.

FLATIRON LABOR:

FM-JOSE EDDY FUZUTES-8 HR ST-1 HR OT LBR-ALFREDO RIOS-8 HR ST LBR-JESUS CORTES-8 HR ST-1 HR OT LBR-MAX CORTES-8 HR ST-1 HR OT LBR-JOSE RIOS-8 HR ST-1 HR OT

FLATIRON EQUIPMENT:

F250 PICKUP-9 HR ST F350 PICKUP-9 HR ST FORKLIFT-9 HR ST FORKLIFT-9 HR ST UNITED MISC.-9 HR ST

FROM 1900-2359, I WAS THE INSPECTOR FOR THE NIGHT LANE CLOSURE INSTALLED FOR ELEVATOR WORK ON THE SFOBB.

THE CLOSURE: W/B LANES 1 AND 2 FROM INCLINE TO YBI OFFRAMP.

LANE CLOSURE ID: W/B LANES 1 AND 2- C80XA#12

1097 AT 2001 (TARA)



Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wolcott, Brian Diary #: 484 Date: 14-Nov-2013 Thursday

NOTE: LANE 2 AT 2300 WAS CLOSED.

LANE SAFETY CREW: FM-VINCE DAVIS, ALEX SPERA, TED GLOVER, CHRIS NANCE, JESSE HILL, BRIAN HALLOWELL.

LANE SAFETY EQUIPMENT: 4-ATTENUATOR TRUCKS; TRUCK #103, 2-ARROW BOARDS, CONES

IN EACH DIRECTION.

4-CHP OFFICERS

