

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 148 Const Calendar Day: 529 Date: 15-Nov-2013 Friday
Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 23-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 328 - HARRIS SALINAS

E2E West - Today ironworkers placed the vertical in the front face of the jacket wall. They also placed hair pins around anchor head horizontals.

CCO 329 - CONCO

Conco continues to work on vertical form panels at E2E east. Conco is also removing the soffit forms at E2W so ABF can lower falsework for post tensioning of vertical tendons.

CCO 330 - SDI

W-line - Today SDI grouted phase 1 post tensioning tendons (see plan sheets). Smith-Emery was onsite to test efflux, mud balance and make grout cubes. SDI is using Master Flow 1205 High Strength Grout to grout tendons. The actual grout bags in the field are 50 lb bags rather than typical 55 lb bags. SDI added 1.7 gallons of water per bag and they are mixing 10 bags each time. Based on the tested efflux times below SDI decided to add 1.8 gallons per bag. The manufacturers recommended dosage of is 1.8 to 2.1 gallons per 55 lb bag. SDI mixed grout for approximately 2 minutes per batch. The ambient temperature today is 70 degrees F.

Efflux times

1. 42 seconds - SDI added additional water from initial 1.7 gallons per bag
2. 21 seconds - SDI added additional water from initial 1.7 gallons per bag
3. 12 seconds - efflux time at 1.8 gallons of water per bag.

Mud Balance at 1.8 gallons water per bag = 2.12

Grout temperature = 76 degrees F

I worked 2 hours overtime covering field activities.

CCO-328 Bid Item: 001 0-BRS-ELS.328 Pier E2 Bar Reinforcing Steel

HARRIS SALINAS REBAR

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
Ironworker	JNM	VILLASENOR GUELLERMO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ZAVALA ALONZO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 148 **Date:** 15-Nov-2013 **Friday**

Ironworker	JNM	DOUG WALLACH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JUAN ROBLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DANIAL MONTES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAIME MONTES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	DANIAL GUDINO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	HECTOR LEON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>


CCO-329 Bid Item: 001 0-PCC-ELS.329 Pier E2 Place Concrete
CONCO PUMPING

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Trade	Class	Name						
Contractor: CONCO PUMPING								
Carpenter	JNM	JOSE REYES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PAT FINLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	FOR	JAMES CROTTY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	GEN	MARK WOZNICKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	SAL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RALPH GOMEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	PEDRO BARRON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	ROBERT CORTEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	JOSE GIRON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	FELIPE CERVANTES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	SALVADOR MARROQUIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	EFRAIN VILLAPANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	DANIEL GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	MIKE ABARRA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Attachment



Conco removing soffit form at E2W so ABF can remove falsework



Grout valves and vents positioned upward after grouting

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 148

Date: 15-Nov-2013 Friday



Smith-Emery performing Eflux Test



Bag of Master Flow 1205 HS used for PT grouting



Grout valves and vents positioned upward after grouting